COMPLETION REPORT

1	Name of the work	Re-construction of al Drains at 1st Main Road Kirloskar Layout in Ward No 14
2	Sanctioned Estimate No. & Date	CE/BZ/247/313/13-14 dt 20.5.14
3	Head of Account which is chargeable	PCode 2654.
4	Instrument Order NO. & Date	EE/DSD/W7/106/13-14 dt 27.6.2014
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MBNO 1759 Pno 179826 to 179833
8	Check Measurement of the Asst	MBNO 1759 Pno 179826 to 179833
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	D.S. ಎಂಜಿನಿಯರ್
	b) Asst. Exe Engineer	ತಂತ್ರಜ್ಞರು

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20-ಲಕ್ಷ	1994398ರೂ	—	5602ರೂ

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

W.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು